



Project: KHIT Chiropractic and Wellness Center
Bid due: August 23,2023
Bid time: 2pm

Request for Information/Clarifications

08-22-23

Date	No	Question	Clarification
08-14-23	1.	Finish plan A1.05 calls for ceramic tile in therapy, exam rooms, Lobby, Xray etc. based on the floor finish legend shown on the plans but the finish schedule A7.01 calls for Vinyl in these rooms.	Only the restrooms should have ceramic tile. All other areas shown as ceramic tile in A1.05 should be vinyl floor.
08-14-23	2.	According to power plan E2.0 there are 19 drops that look like they were added after. Are they two cable drops which is the standard?	For bid purpose count as 2 cable drops.
08-22-23	3.	What is the R-Value for the roof?	It should be R-25 in two layers, with a secure rock (1/2") cover board.